

Kudelstaart -Planning Boogzinkers

Fase verkeersplan		Huis nr	Huis nr	Huis nr	Huis nr	Huis nr	Huis nr	Huis nr	Huis nr		Aantal		Week	T/M	Week		Duur week
Fase 1		64-64c	66	x	x	x	x	x	x		2		2		3		2
													9-1-2023		20-1-2023		
Fase 2		102	104	x	x	x	x	x	x		2		4		5		2
													23-1-2023		3-2-2023		
Fase 3		110	114	116	124	x	x	x	x		4		6		8		3
													6-2-2023		24-2-2023		
Fase 4		134	136	138	x	x	x	x	x		3		9		10		2
													27-2-2023		10-3-2023		
Fase 5		142	144	146	148	x	x	x	x		4		11		13		3
													13-3-2023		31-3-2023		
Fase 6		148a	148b	x	x	x	x	x	x		2		14		15		2
													3-4-2023		14-4-2023		
Fase 7		150	150a	152	154	x	x	x	x		4		16		18		3
													17-4-2023		5-5-2023		
Fase 8		156	158	160	x	x	x	x	x		3		19		21		3
													8-5-2023		26-5-2023		
Fase 9		164	166	x	x	x	x	x	x		2		22		23		2
													29-5-2023		9-6-2023		
Fase 10		172	174	176	182	184	186	188	x		7		24		28		5
													12-6-2023		14-7-2023		
Fase 11		196	198	200	210	x	x	x	x		4		29		31		3
													17-7-2023		4-8-2023		
Fase 12		212	214	216	218	222	224	224b	226		8		32		36		5
													7-8-2023		8-9-2023		
Fase 14		?	?	x	x	x	x	x	x		2		37		38		2
													11-9-2023		22-9-2023		
Fase 15		232	234	236	238	240	x	x	x		5		39		41		3
													25-9-2023		13-10-2023		
Fase 16		242	248	x	x	x	x	x	x		2		42		44		2
													16-10-2023		3-11-2023		